

ID	Task Name	Duration	Start	Finish	
0	Franklin Commons	300 days	Thu 12/19/24	Wed 2/11/26	
1	Notice to Proceed	0 days	Thu 12/19/24	Thu 12/19/24	◆ 12/19
3	Mobilization/Submittals/Order Release for long Lead time materials	10 days	Thu 12/19/24	Wed 1/1/25	■ Mobilization/Submittals/Order Release for long Lead time materials
2	Long Lead Time Material Procurement	40 days	Thu 1/2/25	Wed 2/26/25	■ Long Lead Time Material Procurement
4	Unit Renovations	250 days	Thu 2/27/25	Wed 2/11/26	
5	Building #1 - 4 units	25 days	Thu 2/27/25	Wed 4/2/25	■ Building #1 - 4 units
6	Building #2 - 6 units	30 days	Thu 3/6/25	Wed 4/16/25	■ Building #2 - 6 units
7	Building #3 - 6 units	25 days	Thu 3/20/25	Wed 4/23/25	■ Building #3 - 6 units
8	Building #4 - 4 units	25 days	Thu 4/3/25	Wed 5/7/25	■ Building #4 - 4 units
9	Building #5 - 4 units	25 days	Thu 4/17/25	Wed 5/21/25	■ Building #5 - 4 units
10	Building #6 - 6 units (1 ADA Unit)	40 days	Thu 5/1/25	Wed 6/25/25	■ Building #6 - 6 units (1 ADA Unit)
11	Building #7 - 6 units	30 days	Thu 5/22/25	Wed 7/2/25	■ Building #7 - 6 units
12	Building #8 - 8 units	35 days	Thu 6/5/25	Wed 7/23/25	■ Building #8 - 8 units
13	Building #9 - 6 units	30 days	Thu 6/26/25	Wed 8/6/25	■ Building #9 - 6 units
14	Building #10 - 4 units	25 days	Thu 7/10/25	Wed 8/13/25	■ Building #10 - 4 units
15	Building #11 - 6 units	30 days	Thu 7/24/25	Wed 9/3/25	■ Building #11 - 6 units
16	Building #12 - 6 units (2 ADA units)	45 days	Thu 8/7/25	Wed 10/8/25	■ Building #12 - 6 units (2 ADA units)
17	Building #13 - 6 units	30 days	Thu 9/4/25	Wed 10/15/25	■ Building #13 - 6 units
18	Building #14 - 4 units	25 days	Thu 9/18/25	Wed 10/22/25	■ Building #14 - 4 units
19	Building #15 - 6 units (1 ADA unit)	40 days	Thu 10/9/25	Wed 12/3/25	■ Building #15 - 6 units (1 ADA unit)
20	Building #16 - 6 units	30 days	Thu 10/16/25	Wed 11/26/25	■ Building #16 - 6 units
21	Building #17 - 6 Units	30 days	Thu 10/30/25	Wed 12/10/25	■ Building #17 - 6 Units
22	Building #18 - 6 units	30 days	Thu 11/27/25	Wed 1/7/26	■ Building #18 - 6 units
23	Building #19 - 8 units	35 days	Thu 12/4/25	Wed 1/21/26	■ Building #19 - 8 units
24	Building #20 - 8 Units (2 ADA units)	45 days	Thu 12/11/25	Wed 2/11/26	■ Building #20 - 8 Units
25	Community Center	60 days	Thu 11/13/25	Wed 2/4/26	■ Community Center

Project: Franklin Commons
Date: Wed 10/9/24

Task ■ Milestone ◆ Summary ■ Project Summary ■ Critical ■ Progress ■