



Kontogiannis & Associates

Architecture •

Planning •

Design

Tanner Creek
Drawing Revisions
9/17/26

- P1-1 Revised Units A1 & A4 in Unit Summary Breakdown
Added Well-Health Information
- SP-1 Added General/Coded Notes for Site Items. (Previously listed on P1-1)
- SE-1 Reduced wattage on fixtures BB& EE.
- SE-2 Updated isocandela with lower voltage fixtures BB & EE.
- SL-1 Added Coded Note
- CD-1 Revised typical corner detail to match 3/F3-1.
Revise Code to NEC 2008 w/2009 Amendments.
- AF-1 Showed drain tile on plan (PREVIOUSLY SHOWN ON Sheets P1-1). Added
cast iron grille at picnic area Note 4D.
- A1-1 Changed unit 104 from A1 to A4. Added automatic door opener to RH.
Stair 001 & 021 door #8 with key fob control and electric strike.
- A1-2, A1-3 & A1-4
Added General/Coded Building Notes along with call outs.
Showed unit A4 placing A1.
Added filtered bottle filler and hand sanitizer disp. See A/A2-4.
- A1-5 Added note labeling blue walls as shear walls.

A2-1 Added unit plan for one-bedroom A4. Same as unit A1 with a revised kitchen.

A2-2 Added General/Coded Unit Notes along with call outs.

A2-3 Added General/Coded Unit Notes along with call outs.

Shown drain tile previously shown on wall sections.

Added automatic door openers with key fob swipe and electric strike to Door 24.

Added filtered bottle filler and hand sanitizer disp. See A/A2-4.

A2-4 Revised inner door in vestibule 008 to #20. Revised swing and showed automatic door openers already called out on Door Schedule Sheet A5-1.

Added automatic door opener to right hand stair (001) Door #8 along with electric strike. Changed adjacent door to 8A.

Added filtered bottle filler and hand sanitizer disp. See A/A2-4.

A3-1 Added call outs for Coded Notes.

Deleted grab bars in Elev. E & F, not required. (Typical for all Type "B" units)

A3-2 Added Int. Elevations N, O, & P for Unit A4.

Add Unit A4 dishwashing, cooktop & wall oven to Appliance Schedule.

A5-1 Added Automatic Door Opener to Door #24 and two (2) stair Doors #8.

Second Door #8 in 001 changed to 8A. (No door opener or electric strike)

Changed Door 8 & 8A frame to Redi-Flex.

Delete Door #26 – Note used.

Revised Window & Door glass rating to U=0.35.

Deleted Elev. H and revised R to no sidelight.

A6-1 Added Coded Note 18D.

A6-2 Added Coded Note 18D. Add wall section markers.

A7-1 Deleted Sections E/A7-1. Not used.

A7-2 Added STC rating to Sections C, D & E.

A7-11 Added Note to ladder in Section C.

P1-1 Added Note to sump pumps to see AF-1 & A2-3.
Added filtered bottle filler and hand sanitizer disp. See A/A2-4.

P1-2 Revised and simplified roof drain piping.
Added filtered bottle filler and hand sanitizer disp. See A/A2-4.

P1-3 Added Roof Drain Plan (copy of A1-5) showing simplified piping.
Added filtered bottle filler and hand sanitizer disp. See A/A2-4.

P1-4 Showed bottle filters.

P2-1 Added Plan for Unit A4 with modified kitchen plumbing and Sink 4.
Added Note 14U.

P2-2 Added Note 14U.

P2-3 Added Notes 1D & 14U.

Revised Sink-4 to Sink-6.

Revised Lav-1 to Lav-2
Added filtered bottle filler and hand sanitizer disp. See A/A2-4.

P3-1 Revised water closet to dual flush.
Added Lav-2 and Sink-6.

H1-1 Moved HVAC – 6/7 to provide space for house meter.

H1-4 Corrected label on HVAC-4/5.

H2-1 & H2-2

Added Coded Notes 29U calling for remote control of thermostat via phone or tablet.

H2-3 Added duct size.

E1-1 Showed house meter and secondary wiring from transformer to meters.

E1-4 Revised HVAC 4/5 call out.


E2-1 Added General/Coded Notes and call outs. Added kitchen plan for Unit A4.

E2-2 Added General/Coded Notes and call outs.

E2-3 Showed house meter.

E3-1 Revised wire size for G & H feeder to #1.

E31-2 Deleted AFCI breakers and revised wire size for panel F & G feeders to #1.

A handwritten signature in blue ink, consisting of stylized, overlapping loops and lines, positioned at the bottom left of the page.